


## Centified GREEN AV CHECKLIST

v2020

## **Resource Efficiency** Points Claimed Points Available 10 Construction materials recycled offsite. (1 pt ea max 10) 10 list: cardboard, steel, aluminum CNC Machines to maximize cuts (1 pt per material, max 5) 5 2 Jigs are used (1 pt each, max 5 pts) 1 Material scraps are reused. (1 pt each, max 5 points) 2 Reusable shipping containers for materials (1 pt ea, max 5) 3 Major materials are cut to size at supplier (1 pt ea, max 5) 3 Materials with recycled content are used. (2 pts ea, max 10) 10 6 2 Rain drainage system installed 2 Regional materials used for major components (500 miles) 10 10 (2 pts ea, max 10): 3 RV component manufacturer facility is ISO 9001/14001 or equal 1 (1 pt ea. max 3); insulation RV component is UL Listed or equivalent (1 pt ea, max 3) 3 (product and listing): Certified wood (1 point per product type, max 3) (product and certification): Minimal use of wood 5 Additional: 71 Points available Resource Efficiency Total: 48 68%

Energ	gy Efficiency	
Points Available	Insulation	Points Claimed
20	Type   R-value	12
5	LED lighting (>90% interior & exterior)	5
2	Awnings are standard - 1 pts each, max 2	2
3	Soap pressurization or rain booth test to check for leaks	
10	Energy efficient appliances (2 points each, max 10) list: Tv, refrigerator, convection cooktop, wh/furnace combo	8
10	Energy efficient furnace & A/C (5 pts each, 10 pts max) list: Wh/furnace combo	10
3	Skylights to provide natural lighting (1 pt each, max 3)	1
2	Heating system with NO ducts	2
2	Cooling system with NO ducts	2
15	Solar panels (prewired - 10 pts; factory installed - 15 pts)	10
2	Enhanced window performance	2
2	Nitrogen-filled tires	_
5	<b>Lightweight</b> (less than 5k lbs - 1 pts, 4k lbs - 2 pts, 3k lbs - 3 pts, 2k lbs - 4 pts, 1k lbs - 5 pts)	
	Additional:	
81	Points Available Energy Efficiency Total: 54	66%

## **Water Efficiency** Low flow fixtures 20 kitchen (≤ 2.2 gpm - 5 pts) bath (≤ 1.5 gpm - 5 pts) showerhead (2.5 gpm - 5 pts) toilet is low-flow or pedal flush - 5 pts toilet is composting - 15 points Instant hot water heater is standard 2.5





MANDATORY: All wood materials are CARB 2 compliant

**Indoor Air Quality** 

3

Low VOC materials are used (2 pts each) 8 caulks/sealants List: carpet List: carpet pad List: furniture List: soft goods List: cabinets List: hard flooring List: walls/ceiling List: insulation List: Countertops, blinds Final finish cleaning products are low VOC 5 Zero or minimal carpet is installed (slide outs/cab allowed) 10 10 40

Non-emitting materials (5 pts ea - walls/floor, 10 pts - ceiling) 20 caulks/sealants List: carpet List: carpet pad List: furniture List: Fabric soft goods List: Bedding cabinets List: hard flooring List: walls/ceiling List: insulation List: other List: Ventilation/exhaust devices (3 pts each) 6 Ductwork is off the floor

81 Points available Indoor Air Total: 49